


ID		Task Name	Start	Finish	h	April							May				June					
						3/8	3/15	3/22	3/29	4/5	4/12	4/19	4/26	5/3	5/10	5/17	5/24	5/31	6/7	6/14	6/21	
0		37233-KRRI Project-new	Mon 3/10/08	Tue 4/28/09																		
1	✓	Meetings	Mon 3/10/08	Wed 5/14/08																		
8																						
9	✓	HMPG work	Mon 3/10/08	Fri 5/30/08																		
17																						
18	✓	Controller work	Mon 3/10/08	Mon 10/13/08																		
40																						
41	✓	Load Frame Releases	Mon 3/10/08	Tue 5/6/08																		
45																						
46	✓	Checkout	Fri 8/8/08	Mon 12/8/08																		
53																						
54	✓	Shipments (1 or more full containers at a time)	Thu 8/14/08	Wed 3/25/09																		
59																						
60		Install (schedule not confirmed)	Mon 9/22/08	Wed 4/22/09																		
61	✓	Hardline installation by GS Hydro/MTS Korea	Mon 9/22/08	Fri 10/10/08																		
62	✓	HPUs installed by MTS Korea	Fri 9/26/08	Thu 10/9/08																		
63	📅	Chiller system installation and commissioning	Mon 3/30/09	Fri 4/3/09																		
64		Install items from shipments 2, 3, and 4 w/o hydraulic supply	Mon 2/23/09	Fri 4/3/09																		
65		flush hardlines, run HPUs, and verify hydraulic equipment	Mon 4/6/09	Fri 4/10/09																		
66		4 channel dual boot controller	Mon 4/13/09	Fri 4/17/09																		
67		18 channel RLS controller	Mon 4/13/09	Fri 4/17/09																		
68		NI DAQ system	Mon 4/20/09	Wed 4/22/09																		
69																						
70		Training (schedule not confirmed)	Mon 3/10/08	Fri 4/24/09																		
71		Structural actuators	Mon 3/10/08	Mon 3/10/08																		
72		315 rock mechanics frame	Mon 3/10/08	Mon 3/10/08																		
73		322 load frame	Mon 3/10/08	Mon 3/10/08																		
74		4 channel dual boot system	Mon 4/20/09	Thu 4/23/09																		
75		NI DAQ system	Thu 4/23/09	Fri 4/24/09																		
76		18 channel RLS controller/portal frame actuators	Mon 4/20/09	Fri 4/24/09																		
77																						
78	📅	Provisional Acceptance sign-off meetings	Mon 4/27/09	Tue 4/28/09																		

Project: 37233-KRRI Project-new Date: Fri 3/6/09	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	